

# Lawrence Berkeley National Laboratory

## Recent Work

### **Title**

BEVATRON OPERATION AND DEVELOPMENT. 46 April through June 1965

### **Permalink**

<https://escholarship.org/uc/item/78j1q4bz>

### **Author**

Crebbin, Kenneth C.

### **Publication Date**

1966-02-16

**University of California**  
**Ernest O. Lawrence**  
**Radiation Laboratory**

**BEVATRON OPERATION AND DEVELOPMENT. 46**  
**April through June 1965**

**TWO-WEEK LOAN COPY**

*This is a Library Circulating Copy  
which may be borrowed for two weeks.  
For a personal retention copy, call  
Tech. Info. Division, Ext. 5545*

## **DISCLAIMER**

This document was prepared as an account of work sponsored by the United States Government. While this document is believed to contain correct information, neither the United States Government nor any agency thereof, nor the Regents of the University of California, nor any of their employees, makes any warranty, express or implied, or assumes any legal responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by its trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof, or the Regents of the University of California. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof or the Regents of the University of California.

Research and Development

UCRL-16553  
UC 28 Particle Accel.  
and High Volt. Mach.  
TID-4500 (47th Ed.)

UNIVERSITY OF CALIFORNIA

Lawrence Radiation Laboratory  
Berkeley, California

AEC Contract No. W-7405-eng-48

BEVATRON OPERATION AND DEVELOPMENT. 46  
April through June 1965

Kenneth C. Crebbin

February 16, 1966

Printed in USA. Price \$1.00. Available from the Clearinghouse for Federal  
Scientific and Technical Information, National Bureau of Standards,  
U. S. Department of Commerce, Springfield, Virginia.

BEVATRON OPERATION AND DEVELOPMENT. 46

April through June 1965

Contents

Abstract . . . . .	v
I. Operation . . . . .	1
II. Shutdown . . . . .	1
III. Bevatron Development and Studies . . . . .	3
IV. Experimental Program . . . . .	3
V. Magnet and Power Supply . . . . .	4
Staff . . . . .	4
References . . . . .	8

---

\*Preceding Quarterly Reports: UCRL-16204, UCRL-16203.

BEVATRON OPERATION AND DEVELOPMENT. 46

April through June 1965

Kenneth C. Crebbin

Lawrence Radiation Laboratory  
University of California  
Berkeley, California

February 16, 1966

ABSTRACT

The Bevatron provided beam for physics research 85% of the scheduled operating time. The first extraction magnet in the external proton beam system was replaced because of a short to ground. Two primary experiments were ended this quarter, one primary experiment was continued through this quarter, and one new primary experiment was started.

## I. OPERATION

The Bevatron operation record is shown in Fig. 1. The beam was on for 85% of the scheduled operating time. The beam was off for 8% of the time because of equipment failure and 7% of the time for experimental setup, tuning, and routine checks.

The external-proton-beam-extraction magnets have a ground current protection device that turns the power supplies off if any shorts to ground develop and ground current starts to flow. This protects the vacuum seals and vacuum skin of the Bevatron from carrying high currents. Early in April our first extraction magnet, M1, developed a short to ground. Investigation of this short indicated it to be at the vacuum feed-through or inside the Bevatron vacuum system, most likely associated with the M1 magnet itself. The ground protection circuit was modified to allow operation with the existing short but to still provide protection if a larger ground current flowed. The resistance of the short seemed to vary as the magnet (M1) was pulsed. We decided to operate the magnet dc rather than pulsed. The maximum current was reduced to 1300 amperes dc from 1500 to 1600 amperes peak pulsed. At maximum energy of extraction (6.2 BeV) we compensated for this reduction in current by reducing the radial separation of the two extraction magnets M1 and M2. As the first quadrupole (Q1) also affects the radial displacement of the extracted beam, additional radial deflection was gained by increasing the current in Q1. We were able to run the external proton beam in this manner with only a slight reduction in extraction efficiency until the shutdown on May 30.

## II. SHUTDOWN

The normal 8-hour maintenance-day on April 12 was extended into a 2-day shutdown to install the beam transport system for the SLAC - LRL experiment in the 72-inch hydrogen bubble chamber. The beam transport system was installed from the external-beam first focus area to the 72-inch bubble chamber. Other shutdown work was devoted to routine maintenance and installation jobs.


There was a scheduled 3-week shutdown from May 30 through June 19. During this 3-week period we operated on a three-shift Monday-through-Friday schedule. We returned to our normal three-shift seven-day-a-week schedule on June 20.

There were two major jobs during this shutdown. The first was the installation of the new motor control circuit for the main motor generators. The details of this new system will be covered in the next Bevatron Quarterly Report.<sup>1</sup>

The second major job was the repair of the short to ground in the M1 magnet or feed-through of the external proton beam extraction system. At the start of the vacuum shutdown the M1 magnet and feed-through were inspected to pinpoint the short. Pushing on the ground plane of the magnet caused the resistance of the short to change. Examination of the magnet disclosed many cracks in the epoxy insulation of the coil and a large quantity of metal chips in and about the magnet. These chips came from wear of the overhead support and guidance system. Vacuum cleaning in the region of the ground plane also changed the resistance of the ground short. We made the



■ Actual beam ON time  
 □ Experimental setup time checks & tuning  
 ▨ OFF time due to component failure



Week of Crew hours	4/4	4/11	4/18	4/25	5/2	5/9	5/16	5/23	5/30	6/6	6/13	6/20	6/27
Turnon & maintenance time (h)	168	144	168	168	168	168	168	168	144	120	120	168	168
Scheduled operating time (h)	10	12	9	11	8	9	10	10	0	0	0	0	8
Scheduled Bevatron test time (h)	146	81	152	146	149	143	140	146	24	0	0	0	108
Scheduled shutdown time (h)	6	14	7	11	11	16	18	12	0	0	0	0	52
Holiday (h)	16	37	9	0	0	0	0	0	120	120	120	168	0
	0	24	0	0	0	0	0	0	24	0	0	0	0

MUB-9686

Fig. 1. Summary of Bevatron operation for April through June, 1965.

decision to replace the M1 magnet with a spare. Subsequent examination showed that the metal chips had gotten into cracks in the epoxy insulation on the magnet windings and shorted the windings to ground. It is possible that the cracks in the epoxy were caused by radiation damage, although there is no way to be certain.

The radiation level at the surface of the M1 magnet was about 18 R. This made the allowable work time per man in the area fairly short. Each step was carefully planned ahead to maximize the man effort in actually removing and replacing the magnets. If this had not been done, we would have run out of people before the job was completed. The deflection magnet, M1, and quadrupole magnet, Q1, were removed as a unit. Before the work began this unit and associated parts, as well as other high-level radiation sources in the tangent tanks, were shielded as well as we could manage, and as much work as possible was done outside the Bevatron tank. The new M1 and new Q1 were preassembled on their carriage prior to installation in the Bevatron.

In the past<sup>2-4</sup> we have had some misalignment problems with the support and guidance system of M1 and Q1. To help correct this problem a new, more rugged overhead support structure was built. In addition to providing a more rigid support, this assembly provides better position adjustments for the final magnet alignment in the Bevatron.

A rubber sheet was installed on top of the M1 magnet to protect it from any falling chips that may come from wear caused by misalignment. The design of the Q1 magnet provided adequate protection from this problem, so no additional protection was necessary.

### III. BEVATRON DEVELOPMENT AND STUDIES

Most of the study periods this quarter were devoted to injector tuning, emittance tests, and Bevatron acceptance tests. The bulk of the effort was devoted to improving and expanding our diagnostic equipment. There are no details to report at this time. Some periods were used to study compatibility and beam-sharing problems, particularly problems having to do with beam sharing on two and three targets in the external proton beam channel. The findings in these tests were that it was possible to share beam between two or three targets under some operating conditions. At any given time the experimenters' beam requirements would determine what mode of beam sharing was possible.

### IV. EXPERIMENTAL PROGRAM

The Crowe Group's  $K^+$  decay-spectra experiment was continued through this quarter. The Lofgren Group's p-p scattering experiment was ended early in May, and the Trilling-Goldhaber Group's experiment studying the decays and strong interactions with  $K_2^0$  mesons in the 25-inch hydrogen bubble chamber was ended with shutdown on May 30.

A new primary experiment was started at the EPB first focus. This was the SLAC-LRL experiment (No. 41). This new beam channel selects secondary particles at a mean production angle of  $7\frac{1}{2}$  deg. This particular experiment is a study of inelastic nucleon-nucleon interactions in the 72-inch hydrogen bubble chamber over an energy range of 4.5 to 6.0 BeV.

A summary of the experimental program for this quarter is shown in Table I.

V. MAGNET POWER SUPPLY

The magnet pulsing record is shown in Table II.

STAFF

E. J. Lofgren	Bevatron Group Leader
Walter D. Hartsough	In charge of Bevatron operations
Kenneth C. Crebbin Fred H. G. Lothrop Wendell Olson	Operation supervision
William Everette	Radiation control
Duward S. Cagle Frank W. Correll Robert G. Gisser William H. Kendall	Operating crew supervisors
G. Stanley Boyle Robert W. Brokloff Ashton H. Brown Gary M. Byer Norris D. Cash Donald N. Cowles Ferdinand Dagenais James R. Guggemos Carles H. Hitchen Arthur K. Ikuma William J. Meserve Robert M. Miller Joseph F. Smith Harvey K. Syversrud Marsh M. Tekawa	Bevatron Operators
Robert W. Allison, Jr. Trancuilo Canton Warren W. Chupp Bruce Cork Kenneth C. Crebbin Tom Elioff Robert Force Leroy T. Kerth Fred H. G. Lothrop Donald Milberger Robert Richter Glenn White William A. Wenzel Emery Zajec	Development and support

Table I. Summary of Bevatron experimental research program, April through June 1965

Group	Experiment dates		Experiment	Beam time				Pulse schedule	Primary or secondary experiment
				This quarter (Apr. - June)		From start through June 1965			
				12-h periods	Hours	12-h periods	Hours		
<u>Internal groups</u>									
Lofgren (No. 20a) <sup>a</sup>	1-13-65	5-6-65	p-p Scattering	5	48	79	792	1:1	P
	12-13-64	3-13-65		0	0	20	240	1:1	S
Crowe (No. 22)	12-11-64	In progress	K <sup>+</sup> Decay spectra	67	725	90	979	1:1	P
		In progress		0	0	39	424	1:1	S
Trilling-Goldhaber (No. 27)	3-3-65	5-30-65	K <sub>2</sub> <sup>0</sup> in 25 inch bubble chamber	82	839	97	988	1:1	P
				0	0	21	209	1:1	S
Murray (No. 39)	2-11-65	5-28-65	Septum separator tests	0	0	0	4	1:1	P
				5	73	11	143	1:1	S
Alvarez (No. 45)	5-7-65	5-7-65	Tuneup for future scheduled experiments	0	0	0	0	1:1	P
				1	5	1	5	1:1	S
Segre-Chamberlain (No. 41)	4-27-65	In progress	Scatter p <sup>+</sup> in 72-inch H <sub>2</sub> bubble chamber	44	476	44	476	1:1	P
				7	67	7	67	1:1	S
<u>External groups</u>									
U. of Carolina (Childs)	5-27-65	5-27-65	Crystal exposure	1/2	-	1/2	-	1:1	P
SLAC (No. 41) (Perl)	4-27-65	In progress	Scatter p <sup>+</sup> in 72-inch H <sub>2</sub> bubble chamber	44	476	44	476	1:1	P
				7	67	7	67	1:1	S

a. Numbers in parentheses are experiment numbers.

Table II. Bevatron motor-generator set monthly fault report.

Month (1965)	4 to 6 pulses per minute				7 to 9 pulses per minute				10 to 17 pulses per minute				Totals					Comments		
	1500 to 6900 A		7000 to 9000 A		1500 to 6900 A		7000 to 9000 A		1500 to 6900 A		7000 to 9000 A		Pulses (P)	Faults		Total (F)	P/F			
	Pulses	Faults <sup>a</sup> 14   26	Pulses	Faults <sup>a</sup> 14   26	Pulses	Faults <sup>a</sup> 14   26	Pulses	Faults <sup>a</sup> 14   26	Pulses	Faults <sup>a</sup> 14   26	Pulses	Faults <sup>a</sup> 14   26		Arc- backs	Arc- through					
Jan.	1,566		1,732				2,397	2		26,909		246,571	19	42	279,175	21	42	63	4431	
Feb.	4,501		1,358				10,422			89,963	4	4	168,801	14	31	275,045	18	35	53	5189
March					454					246,308	10	10	145,517	22	30	392,279	32	40	72	5448
April					245		49,942	2	2	160,776	12	28	11,422		2	222,385	14	32	46	4834
May	2,539				4,039		2,071	1		310,039	16	35	34,413	4	6	353,155	21	41	62	5696
June	10,095		272		945		1,496			68,818	2	5	3,317			84,943	2	5	7	12,135
July																				
Aug.																				
Sept.																				
Oct.																				
Nov.																				
Dec.																				

<sup>a</sup> 14 indicates an arc-back, 26 indicates an arc-through.

Edward Hartwig  
Robert Force

}

In charge of Electrical Engineering Group

Marion Jones

In charge of Electrical Coordination Group

Harold Vogel

In charge of Motor Generator Group

Donald Milberger

In charge of Electrical Maintenance Group

Kenow Lou  
Cedric Larson  
Abraham Glicksman

}

In charge of Mechanical Engineering Group

REFERENCES

1. Kenneth C. Crebbin and Robert Frias, Bevatron Operation and Development. 47, July through September 1965, UCRL-16554.
2. Kenneth C. Crebbin, Robert Frias, William L. Everette, and Walter D. Hartsough, Bevatron Operation and Development. 41, January through March 1964, UCRL-11560, July 1964.
3. Kenneth C. Crebbin, William L. Everette, and Walter D. Hartsough, Bevatron Operation and Development. 40, October through December 1963, UCRL-11383, July 1964.
4. Kenneth C. Crebbin, William L. Everette, Calvin F. Hansen, and Harold W. Vogel, Bevatron Operation and Development. 39, July through September 1963, UCRL-11279, April 1964.

This report was prepared as an account of Government sponsored work. Neither the United States, nor the Commission, nor any person acting on behalf of the Commission:

- A. Makes any warranty or representation, expressed or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately owned rights; or
- B. Assumes any liabilities with respect to the use of, or for damages resulting from the use of any information, apparatus, method, or process disclosed in this report.

As used in the above, "person acting on behalf of the Commission" includes any employee or contractor of the Commission, or employee of such contractor, to the extent that such employee or contractor of the Commission, or employee of such contractor prepares, disseminates, or provides access to, any information pursuant to his employment or contract with the Commission, or his employment with such contractor.



